BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Package No. 03, (consists of 5 Works)
2	Amount of Work Portion	9,57,54,063 (Excluding GST)
3	Estimate cost	1100.00 Lakhs.
4	Name Of Contractor A. Surya prakash.	M/s. Karthik Enterprises.
5	Agreement No.	78 / 25.11.22
6	No. and date Under which the work order has been issued	78) 25.11.22
7	Time limit originally fixed for completion	6 month 180 Days.
8	Date of application by the contractor for granting extension of time	19/5/23.
9	Date of receipt of application in the sub-division office	19/5/23
10	Extension granted if any	—
	1. Form	—
	2. Form	
11	Work Carried out by the contractor during the original period stipulated in contract	25 Y.
12	Work carried out during the first period of extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	90 Days.
15	Date of recommending time limit applied for	24.5.23 to 24.8.23
16	Wheather the original application of contractor is enclosed	Enclosed
17	Balance work remaining to be done	75 Y.
18	Probable time required for completion of remaining work	24.8.23.
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to Work modification. EOT may be Approved without penality.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EOT Approved

Assistant Engineer
Ward No 08

Asst. Executive Engineer
Sub-Division,

Executive Engineer
Byatarayanapura Division,

ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ